

**AGENDA OF 4<sup>TH</sup> MEETING OF THE BUILDING  
& WORKS COMMITTEE**

**15.02.2011**



**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**



**संत लौंगोवाल अभियांत्रिकी एवम् प्रौद्योगिकी संस्थान,**  
**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY**  
**LONGOWAL -148106, DISTT. SANGRUR, PUNJAB, INDIA**  
(Established by Govt. of India)  
(Deemed- to- be - University)

लौंगोवाल, जिला -संगरूर (पंजाब) - 148106 दूरभाष/Tele: +91-1672-253475 (E-Mail- [sudsmohal@rediffmail.com](mailto:sudsmohal@rediffmail.com))

**B & WC/4**  
**15.02.2011**

**4<sup>th</sup> Meeting of the Building & Works Committee (B&WC)**

**Venue** : **Committee Room of Administrative Block, SLIET, Longowal**

**Date & Day** : **15th February, 2011 (Tuesday)**

**Time** : **11.30 A.M.**

**AGENDA**

Item No.	Particulars	Page(s)
Item No.1	To confirm the minutes of the 3 <sup>rd</sup> Meeting of the Building & Works Committee held on 21-05-2010	1
Item No. 2	To receive a Report on the Action Taken on the decisions of the 3 <sup>rd</sup> Meeting of the Building & Works Committee	2
Item No. 3	To consider and approve Upgradation of Residences of SLIET	3
Item No. 4	Strengthening of Boundary wall of the Campus at SLIET, Longowal.	3
Item No. 5	Any other point with the permission of the Chair	3

**ANNEXURES**

Annexure-I	4-11
Annexure-II	12-12
Annexure-III	13-16
Annexure-IV	17-17
Annexure-V	18-19

**B & WC/4**  
**15.02.2011**

**ITEM NO. 1: TO CONFIRM THE MINUTES OF THE 3<sup>rd</sup> MEETING OF THE BUILDING & WORKS COMMITTEE HELD ON 21.05.2010.**

The Minutes of the 3<sup>rd</sup> Meeting of the Building & Works Committee, SLIET held on 21.05.2010 have been circulated to members on 03.06.2010 for information & necessary action. Since no comments have been received on the Minutes, the B&WC may kindly consider confirming these minutes, as circulated.

A copy of the circulated minutes of the 3<sup>rd</sup> Meeting of the B&WC is enclosed at **Annexure-I** for reference/ perusal.



**ITEM NO. 2: TO RECEIVE A REPORT ON THE ACTION TAKEN ON THE DECISIONS OF THE 3<sup>rd</sup> MEETING OF THE BUILDING & WORKS COMMITTEE.**

Brief of action taken on the decisions of the B & WC is as under

<b>Resolution No.</b>	<b>Gist of the Decisions of the 3<sup>rd</sup> Meeting of B &amp; WC</b>	<b>Action Taken</b>
Item No. 1	Confirmation of the Minutes of the 2 <sup>nd</sup> Meeting of the B & WC	Confirmed
Item No. 2	Report on the action taken on the decisions of the 2 <sup>nd</sup> Meeting of the B & WC	Complied.
Item No. 3	Status of works planed for the F/Y 2009-2010	No action required
Item No. 4	Construction activities under OBC scheme	Work wise detail is given at annexure-II
Item No. 5	Maintenance work for the F/Y 2009-10	No action required
Item No. 6	Maintenance work for the F/Y 2010-11	No action required
Item No. 7	Works planed for the F/Y 2010-11	Work wise detail is given at annexure-III
Item No. 8	Construction of a New Building for EDP Department.	Expression of Interest (EOI) document is under preparation for the selection of Architectural Firm for the Design of Building & Revised Master Plan of the Campus
Item No. 9	Building for department of Disabilities Studies.	--Do--
Item No. 10	Access Audit Report & Architectural Modifications in Existing Buildings.	--Do--
Item No. 11	Any other Points with the permission of chair.  1) Provision of Training & Placement Department.	--Do--



**ITEM NO. 3: TO CONSIDER AND APPROVE UPGRADATION OF RESIDENCES OF SLIET.**

The Residential Buildings of SLIET were constructed during the year 1991 & 1992 as per approved specifications applicable during that Period. Now, specifications of residential buildings have been upgraded in the Plinth Area Rates 2007. It is proposed to upgrade the residences with improved specifications like Ceramic flooring in the rooms, Kota Stone flooring in circular area, Ceramic floor tiles in toilets and all walls with oil bound distemper etc. This upgradation will be carried out in phases after the approval of detailed estimates. The committee may consider and approve the upgradation of residences.

**ITEM NO. 4: TO CONSIDER AND APPROVE STRENGTHENING OF MAIN BOUNDARY WALL OF THE CAMPUS AT SLIET, LONGOWAL.**

Presently, the height of Main Boundary Wall of the Campus is 1.075 Meter (3.50 Ft.) from natural ground level with one & half feet barbed wiring on it. People enter the Campus after jumping the Boundary Wall & removing the barbed wire. There is urgent need to increase the height of Boundary Wall for the safety of the Campus. It is proposed to increase the height of the Boundary Wall by three feet, one foot with brick work and two feet with M.S. Grills keeping in view the foundation of the existing Boundary Wall.

**ITEM NO. 5: ANY OTHER ITEM WITH THE PREMISSION OF THE CHAIR**



**(Dr. D.C. Saxena)**  
**Dean (P&D) & Member Secretary**  
**Building & Works Committee**

**ANNEXURE-'I'**

**MINUTES OF 3<sup>RD</sup> MEETING OF  
BUILDINGS AND WORKS COMMITTEE  
HELD ON 21.05.2010 AT 12.00 NOON**

**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**

**MINUTES OF 3<sup>rd</sup> MEETING OF BUILDING AND WORKS COMMITTEE OF SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY, LONGOWAL (DEEMED TO BE UNIVERSITY) HELD ON 21-05-10 AT 12.00 NOON IN THE OFFICE OF DIRECTOR SLIET, LONGOWAL.**

**Present:**

- |     |   |                  |
|-----|---|------------------|
| 1.  | Dr.V. Sahni,<br>Director<br>SLIET, Longowal   | Chairman         |
| 2.  | Er. Niranajan Singh,<br>Superintending Engineer,<br>CPWD, Chandigarh  | Member           |
| 3.  | Er. A.K. Goel,<br>Executive Engineer, PWD (Elect.wing),<br>Nominee of S.E. (Electrical), PWD                                    | Member           |
| 4.  | Sh. Rajiv Puri, Co-ordinator,<br>Office of Director Technical Education & Industrial Training,<br>Punjab, Chandigarh.<br>Member | Member           |
| 5.  | Dr. S.S. Dhaliwal,<br>Registrar   | Member           |
| 6.  | Dr. S. Marwaha,<br>Dean (SFW)<br>SLIET, Longowal.   | Special Invitee  |
| 7.  | Dr. D.C. Sexana,<br>Professor (FET)<br>SLIET, Longowal.   | Special Invitee  |
| 8.  | Er. Indraj Singh,<br>In-Charge Estate (Civil)   | Member           |
| 9.  | Er. J.S. Aujla,<br>In-Charge Estate (Electrical)  | Special Invitee  |
| 10. | Dr. V.K.Jain,<br>Dean (P&D)<br>SLIET, Longowal.   | Member Secretary |



**ITEM NO. 01      CONFIRMATION OF THE MINUTES OF 2<sup>nd</sup> MEETING OF B&WC**

No comments were been received from the members. Hence, the minutes are confirmed.

**ITEM NO. 02      ACTION    TAKEN/    STATUS    REPORT    ON    THE    MINUTES    OF  
2<sup>nd</sup> MEETING**

**2.1      Confirmation of the minutes of 2<sup>nd</sup> meeting of B&WC**

No action required. Copy of the Minutes of 2<sup>nd</sup> Meeting of B & WC is placed at Annexure-'X'.

**2.2      Main approach road connecting campus with Sangrur – Bathinda  
highway:**

In the comments received from Sh. N.Mohan Das Dy.Education Advisor (T) MHRD, New Delhi. It is stated that the proposal of acquiring land for main approach road is being pursued with the State Government. The proposal needs to be renewed, as the Ministry of Human Resource Development has not agreed to the proposal to fund for acquiring the land.

The committee accepted the proposal and desired that further action be initiated to obtain land from State Government.

**ITEM NO. 03      Status of Work Planned for the year 2009-10.**

The status of works carried out during 2009-10 is as under:-

**a)      Construction of Covered and Lockable Parking For Boy's Hostel  
No. 3 & 4 / 7 & 8.**

Status noted. The committee deferred the construction of covered & lockable parking of hostel no. 7 & 8 for the time being.

**b)      Modification of sewerage treatment plant as per the guidelines of Punjab  
Pollution Control Board.**

Status noted and the committee decided that Institute should first decide & finalized the technology and thereafter call fresh tenders based on the adopted technology.

c) **Addition/Alteration in Hostels, Academic and residential Buildings.**

Status noted.

d). **Modification of Audit & Account Section at SLIET, Longowal.**

Status noted.

e) **Misc. Work.**

No action required

**ITEM NO. 04: CONSTRUCTION ACTIVITIES UNDER OBC SCHEME.**

The construction activities under OBC Scheme has been started. Work wise status is as under: -

1. **Lecture/Tutorial/Drawing Halls/Offices & Lab etc.**

The target date for the completion of work shall be provided by CPWD after finalization of NIT. The breakup of the amount has been submitted by CPWD of Rs. 16,93,40,500/- is as given below: -

- Mechanical Department Rs. 4,19,000,00.00
- Electronics Block Rs. 6,77,000,00.00
- Construction of Type-IV quarters Rs. 2,68,000,00.00
- Construction of Type-V quarters Rs. 2,86,000,00.00

Additional Taxes, contingencies, charges for adopting green buildings concept etc.

2. **Construction of Type-IV (24 Units) & V Quarters (12 Units).**

Status noted.

3. **Construction of Boys Hostel (250 Capacity).**

The Committee noted the status. However it was desired that in cupboards the some good quality of paint etc be done instead of whitewash.

**4. Construction of Girls Hostel (250 Capacity).**

Status noted.

**5. Construction of Single Seater, Boys Hostel (250 Capacity).**

Status noted.

**6. Construction of Over Head Tank of Capacity 4 lac liters.**

Work stands completed.

**7. Provision of DG. Set of 500 KVA.**

The work stand completed and expenditure incurred for the same is Rs. 37.00 lacs (approximately).

**8. Construction of Boundary Wall of Boy's Hostels.**

Status noted.

**9. Construction of 03 Nos. Class rooms in Mechanical Block.**

Status noted.

**ITEM NO. 05 Maintenance Works for the year 2009-10.**

Status noted.

**ITEM NO 06 MAINTENANCE WORKS FOR THE YEAR 2010-11.**

The Committee noted the status. The committee desired that special repair estimates of building works shall also be prepared based upon Age of Building etc with standard CPWD norms.



**ITEM NO 07    WORKS PLANNED FOR THE YEAR 2010-11.**

**1. Construction of Covered and Lockable Parking For Boy's Hostel No. 7& 8.**

The construction of parking for Hostel No. 07 & 08 will be considered once the effectiveness / utilities of the parking in hostel no. 3 & 4 is ascertained.

**2. Addition/Alteration in Hostels, Academic and residential Buildings.**

Approved.

**3. Construction of Garages of Type-I & II (new quarters).**

The committee approved the proposal and asked to put up detail proposal in the next Building & Works Committee meeting.

**4. Construction of separate road coming from Village Duggan & approaching village Longowal (without entering in SLIET Campus) at SLIET, Longowal.**

Noted.

**5. Construction of temporary dining hall for PG Hostel.**

Approved.

**6. Addition / alteration in community center.**

Approved.

**7. Provision of CI benches.**

Approved.

**8. Construction of PG Lecture rooms at 2<sup>nd</sup> floor of Food & Chemical Block.**

Approved.

**9. Construction of 01 no. Professor room at GF and animal product lab on FF in Food & Chemical Block.**

Approved.

**10. Construction of rooms for belt driven turbines.**

Approved.

**11. Four Nos. Deep Tube wells for water supply and irrigation purpose.**

Approved.

**12. Provision of watercourses for irrigation purpose.**

Approved.

**13. Provision of DG Sets for hostel buildings.**

Approved.

**14. Provision of 500 KVA Transformer for hostel buildings.**

Approved.

**15. Provision of air conditioning to the 08 labs of CSE & 01 lab of Chemical Technology department.**

Approved.

**16. Provision of control wiring for water coolers, geyser and security lights in all boys & girls hostels.**

Approved.

**17. Replacement of electric wiring of type-I, II & III (old) residential quarters.**

Approved.

**18. Supplying / Installation / Testing / Commissioning of trivector meters power meter to the selected building.**

Approved.

**19. Provision of diesel storage tanks near DG Sets.**

Approved.

**20. Addition/Alteration in Hostels, Academic and residential Buildings.**

Approved.

**ITEM NO 08 CONSTRUCTION OF A NEW BUILDING FOR EDP DEPTT.**

Approved.

**ITEM NO 09 BUILDING FOR DEPARTMENT OF DISABILITIES STUDIES.**

Approved.

**ITEM NO 10 ACCESS AUDIT REPORT & ARCHITECTURAL MODIFICATIONS IN EXISTING BUILDINGS.**

Approved.



**ITEM NO 11 ANY OTHER POINTS WITH THE PERMISSION OF CHAIR.**

**1) Provision of Training & Placement Department**

It was decided that EDP Department, Department of Disabilities studies & Construction of a new Building for Training & Placement Deptt are to be in housed in a single multistoried new building. At ground floor Department of Disabilities studies will be established.

**2) Consideration of comments received from Sh. N. Mohan Das, Deputy Educational Advisor (T) MHRD, New Delhi received through fax.**

The comments received from Sh. N. Mohan Das, Deputy Educational Advisor (T) MHRD through fax were considered and the following decisions were taken.

**Item No. 1 &2:**

*Noted and decided to put copy of the minutes for confirmation as annexure. Wherever such references are made in the agenda.*

*Decision regarding Item No. 2.2 has already been recorded in the respective item.*

**Item.No.3:**

*Comment noted and appropriate decision taken by the committee is recorded in respective item.*

**Item No. 4 to 10:**

*Noted and due care will be taken in future while preparing details of proposals.*

**MEETING ENDED WITH VOTE OF THANKS.**

Sd/-  
Member Secretary  
Building & Work Committee

**ANNEXURE-‘II’**

**CONSTRUCTION ACTIVITIES  
UNDER OBC SCHEME**

**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**

**Annexure-II**

**Construction activities under OBC scheme**

<b>S. No.</b>	<b>Name of the Work</b>	<b>Estimated Cost (Rs. In Lacs)</b>	<b>Name of the party</b>	<b>Date of Start</b>	<b>Date of completion</b>	<b>Time Period</b>	<b>Percentage of work completed</b>	<b>Remarks</b>
1	Construction of Girls Hostel (250 Capacity)	378.00	M/s. Global Const. Company, Sangrur	August, 2009	03 <sup>rd</sup> Feb, 2011	18 Months	80% work completed	1 <sup>st</sup> Extension of time given upto 02.05.2011
2	Construction of Single Seater, Boys Hostel (250 Capacity)	1070.00	CPWD				Work not yet started physically	Structural design is being redone by Consultant as required by CPWD
3	Construction of extension of Mechanical Block	419.00 (As provided by CPWD)					--do--	Architectural Firm is preparing the Revised drawings along with detailed estimate. To submit by the end of February, 2011
4	Construction of Electronics Block	677.00 (As provided by CPWD)					--do--	Preliminary drawings are not yet finalized
5	Construction of Type-IV & V quarters	554.00 (As provided by CPWD)	CPWD				--do--	Detailed Estimate Cost and Structural design under checking by CPWD



**ANNEXURE-‘III’**

**WORKS PLANED FOR THE  
F/Y 2010-11**

**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**

**Annexure-III**

**Works planed for the F/Y 2010-11**

S. No.	Name of the Work	Estimate d Cost (Rs. In Lacs)	Name of the party	Date of Start	Date of completion	Time Period	Percentage of work completed	Remarks
1	Construction of temporary dining hall for PG Hostel.	11.98	Global Const. Comp. Sangrur	16.08.10	30.11.10	3 months	work completed on 01.02.11	
2	Addition / alteration in community center.	04.06	Rashpal Singh, Sangrur	20.01.11	19.03.11	2 months	10% Work completed	
3	Four Nos. Deep Tube wells for water supply and irrigation purpose	36.00	M/s. Rajiv Kumar, Longowal	11.08.10	10.10.10	2 months	80% Work completed	Remaini ng two no. tubewell will be taken up in the year 2011-12
4	Provision of watercourses for irrigation purpose	10.56	M/s. Rajiv Kumar, Longowal	24.01.11	23.04.11	3 months	10% Work completed	
5	Supplying / Installation / Testing / Commissioning of trivector meters power meter to the selected building	3.34	M/s. ACME Refr. Company, Bathinda	28.05.10	18.08.10	3 months	Work completed	

6	Construction of Covered and Lockable Parking For Boy's Hostel No. 7& 8	19.00						Expression of Interest (EOI) document is under preparation for the selection of Architectural Firm for the Design of Building, addition / alteration in existing buildings & Revised Master Plan of the Campus. The work will be taken up after finalization of architect
7	Provision of DG Sets for hostel buildings	70.00						--Do--
8	Provision of 500 KVA Transformer for hostel buildings	10.00						--Do--
9	Construction of Garages of Type-I & II (new quarters)	10.00						--Do--



10	Provision of air conditioning to the 08 labs of CSE & 01 lab of Chemical Technology department	33.00						A HVAC consultant was hired for the purpose he has submitted DNIT on 25.01.11 the same as under process
11	Provision of diesel storage tanks near DG Sets	10.00						Work not yet taken up
12	Addition/Alteration in Hostels, Academic and residential Buildings (Electrical)	46.60						Detail is given at annexure-IV
13	Addition/Alteration in Hostels, Academic and residential Buildings (Civil & Electrical)							Detail is given at annexure-V
14	Construction of PG Lecture rooms at 2 <sup>nd</sup> floor of Food & Chemical Block.	20.00						Preliminary Estimate sent for approval
15	Construction of 01 no. Professor Room at GF and animal product lab on FF in Food & Chemical Block.	15.00						--do--

16	Construction of rooms for belt driven turbines	3.00						Work will be taken up in the year 2011-12
17	Provision of control wiring for water coolers, geyser and security lights in all boys & girls hostels	20.00						-do-
18	Replacement of electric wiring of type-I, II & III (old) residential quarters	25.00						-do-

**ANNEXURE-‘IV’**

**ADDITION/ALTERATION IN  
HOSTELS, ACADEMIC AND  
RESIDENTIAL BUILDINGS  
(ELECTRICAL)**

**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**



**Annexure-IV**

**Addition/Alteration in Hostels, Academic and residential Buildings (Electrical)**

S. No.	Name of the Work	Estimated Cost (Rs. In Lacs)	Name of the party	Date of Start	Date of completion	Time Period	Percentage of work completed	Remarks
1	Provision of Generator back up to hostel buildings	6.00	Bansal Electricals, Sangrur	24.01.11	09.03.11	45 days	10 % work completed	
2	Electric service connection to girls hostel no. 3	8.00	M/s. ACME Refr. Company, Bathinda	24.01.11	09.03.11	45 days	10 % work completed	
3	Supplying / Installation / Testing / Commissioning of automatic power factor correction panel (capacitor bank) at ESS-I	4.10	M/s. ACME Refr. Company, Bathinda	17.01.11	16.02.11	30 days	Work completed on 02.02.11	
4	Replacement of Air conditioners in 08 No. rooms of guest house	3.00						Work will be taken up in the Month of 2011
5	Special repair of street light pole muffs of residential area	4.00						--do--
6	Painting & numbering of street light poles and feeder pillars	2.50						--do--
7	Provision of RO & UV system to the water coolers of Admn. Block, Academic Buildings & Other Buildings.	4.00						Work will be taken up in the year 2011-12
8	Provision of additional tube light fixtures in boys hostel no. 7 & 8	3.00						--do--
9	Provision of parking lights & fencing lights in Guest house & Director residence	5.00						--do--
10	Provision of flood lights in lawns of residential area.	3.00						--do--
11	Replacement of electrical panel at ESS-II	4.00						--do--

**ANNEXURE-‘V’**

**ADDITION/ALTERATION IN  
HOSTELS, ACADEMIC AND  
RESIDENTIAL BUILDINGS  
(CIVIL & ELECTRICAL)**

**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**

**Annexure-V**

**Addition/Alteration in Hostels, Academic and residential Buildings (Civil & Electrical)**

<b>S. N o.</b>	<b>Name of the Work</b>	<b>Estimated Cost (Rs. In Lacs)</b>	<b>Name of the party</b>	<b>Date of Start</b>	<b>Date of completion</b>	<b>Time Period</b>	<b>Percentage of work completed</b>	<b>Remarks</b>
1	Electrical Service connection to Tubewell Pump near Director Residence at SLIET, Longowal	2.21	Bansal Electricals, Sangrur	24.01.11	09.03.11	45 days	90% work completed	
2	Electrical Service connection to newly installed Tubewell near Boys Hostel No. 09 at SLIET, Longowal	3.79	M/s. ACME Refr. Company, Bathinda	20.01.11	05.03.11	45 days	50% work completed	
3	Replacement / laying of electric cable from transit accommodation to PG hostel at SLIET, Longowal	2.33	Bansal Electricals, Sangrur	20.01.11	05.03.11	45 days	70% work completed	
4	Supply, Installation, Testing & Commissioning of wall mounted fans in the labs of CSE department at SLIET, Longowal	1.26	M/s. Winner Technologies, Sunam	24.01.11	09.03.11	45 days	Work Completed 31.01.11	
5	Furnishing of seminar hall in extension of Science Block T & P deptt. for the F/Y 10-11	4.98	M/s. Rajiv Kumar, Longowal	04.05.11	28.06.11	90 days	Work Completed	
6	Modification of Audit and Account section for the F/Y 10-11	25.75	M/s. Rajiv Kumar, Longowal	01.04.10	30.11.10	7 Month	Work Completed	



7	Prov. of HOD room and 01 nos. guest house faculty room and MBA class room in EDP deptt at SLIET, Longowal for the F/Y 10-11	2.15	M/s. Dashmesh Engg., Duggan	04.05.10	01.07.10	60 days	Work Completed	
8	Prov. of water taps for watering of grassy lawns at various location at SLIET, Longowal for the F/Y 10-11	1.61	Er. Rao Harpinder Singh, Sangrur	15.05.10	14.07.10	60 days	Work Completed	
9	Prov. of foundation for the pneumatic felt squeeze molding machine in foundry shop at SLIET, Longowal for the F/Y 10-11	0.10	M/s. Rajiv Kumar, Longowal	04.08.10	30.08.10	45 days	Work Completed	
10	Construction of road for 2 nos. blocks (i.e. qtr. no. 207 to 218/III) situated near B-Wall at SLIET, Longowal F/Y 2010-11	4.74	M/s. Rashpal Singh, Sangrur	24.01.11	23.07.11	180 days	Work not yet start	
11	P/F MS. Grill on 1st & 2nd Floor corridor Block, Security check post of Girl Hostel & E-219 in ECE Block	0.25	M/s. Rajiv Kumar, Longowal	17.01.11	15.03.11	60 days	Work in progress	
12	Prov. of furniture items in ME deptt. at SLIET 2010-11	0.65	M/s. Bharat Furniture & Works, Sangrur	17.01.11	16.02.11	30 days	Work in progress	
13	Repair of furniture of BH No. 1 to 08 & PG Hostel F/Y 2010-11	4.96	M/s. Rajiv Kumar, Longowal	24.01.11	23.03.11	60 days	Work in progress	

**MINUTES OF THE 4<sup>TH</sup> MEETING OF THE  
BUILDING AND WORKS COMMITTEE**

**15.02.2011**



**SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL, PUNJAB  
(DEEMED TO BE UNIVERSITY)**



**MINUTES OF THE 4<sup>TH</sup> MEETING OF THE BUILDING & WORKS COMMITTEE  
(B&WC) OF SANT LONGOWAL INSTITUTE OF ENGINEERING & TECHNOLOGY  
LONGOWAL HELD ON 15.02.2011 AT 11.30 AM IN COMMITTEE ROOM OF  
ADMINISTRATIVE BLOCK AT SLIET LONGOWAL**

---

**P R E S E N T:**

- |   |                  |
|---|------------------|
| 1) Dr. V. Sahni,<br>Director, SLIET   | Chairman         |
| 2) Dr. Navneet Walia,<br>Representative of<br>Director,<br>Technical Education & Industrial Training,<br>Punjab,<br>Chandigarh.                           | Member           |
| 3) Sh. Niranjana Singh,<br>Superintending Engineer,<br>CPWD,<br>Chandigarh.   | Member           |
| 4) Dr. S.S. Dhaliwal,<br>Registrar, SLIET   | Member           |
| 5) Sh. D.P. Kaushal,<br>Sub Divisional Engineer (Elect.),<br>Sangrur<br>Representative of<br>Superintending Engineer,<br>PWD B&R (Electrical),<br>Patiala | Member           |
| 6) Er. Sudeep Singh,<br>Estate Officer  | Member           |
| 7) Dr. D.C. Saxena,<br>Dean (P&D)   | Member Secretary |

**ITEM NO. 1: TO CONFIRM THE MINUTES OF THE 3<sup>rd</sup> MEETING OF THE  
B&WC HELD ON 21.05.2010.**

The Minutes of the 3<sup>rd</sup> Meeting of the Building & Works  
Committee, SLIET held on 21.05.2010 were confirmed as circulated.



**ITEM NO. 2: TO RECEIVE A REPORT ON THE ACTION TAKEN ON THE DECISIONS OF THE 3<sup>rd</sup> MEETING OF THE B&WC.**

The details of action taken on the decisions of the B & WC is as under

<b>Resolution No.</b>	<b>Gist of the Decisions of the 3<sup>rd</sup> Meeting of B &amp; WC</b>	<b>Action Taken</b>
Item No. 1	Confirmation of the Minutes of the 2 <sup>nd</sup> Meeting of the B & WC	Confirmed
Item No. 2	Report on the action taken on the decisions of the 2 <sup>nd</sup> Meeting of the B & WC	Complied.
Item No. 3	Status of works planed for the F/Y 2009-2010	No action required
Item No. 4	Construction activities under OBC scheme	Work wise detail is given at annexure-II
Item No. 5	Maintenance work for the F/Y 2009-10	No action required
Item No. 6	Maintenance work for the F/Y 2010-11	No action required
Item No. 7	Works planed for the F/Y 2010-11	Work wise detail is given at annexure-III
Item No. 8	Construction of a New Building for EDP Department.	Expression of Interest (EOI) document is under preparation for the selection of Architectural Firm for the Design of Building & Revised Master Plan of the Campus
Item No. 9	Building for department of Disabilities Studies.	--Do--
Item No. 10	Access Audit Report & Architectural Modifications in Existing Buildings.	--Do--
Item No. 11	Any other Points with the permission of chair. 1. Provision of Training & Placement Department.	--Do--

The committee noted and approved the decision of the 3<sup>rd</sup> meeting of B&WC. The committee also approved the decision to select the Architectural Firm for Preparation of Revised Master Plan of SLIET Campus and Design of Buildings, Addition / Alteration in existing Buildings and Augmentation of Allied Services.



**ITEM NO. 3: TO CONSIDER AND APPROVE UPGRADATION OF RESIDENCES OF SLIET.**

The Building & Works Committee considered and approved the upgradation of residences of SLIET.

**ITEM NO. 4: TO CONSIDER AND APPROVE STRENGTHENING OF MAIN BOUNDARY WALL OF THE CAMPUS AT SLIET, LONGOWAL.**

The Building & Works Committee considered and approved the strengthening of the main Boundary Wall of the Campus by increasing the height of the Boundary Wall. The committee desired that the two estimates one, with MS Grill and other one with concertina coil fencing shall be prepared and placed before the committee in its next meeting.

**THE MEETING ENDED WITH THE VOTE OF THANKS OF THE CHAIR**